



Town of Eliot

Public Works Department

476 Dow Highway
Eliot, Maine 03903

Phone: (207)-439-9451 • Fax: (207)-439-7017

Joel C. Moulton, Public Works Director

PUBLIC WORKS PROJECT SCHEDULE FROM AUGUST TO SEPTEMBER 2016

The below mention schedule of work for the Department is subject to change on any given date or time due to unforeseen circumstances, weather conditions, or a need to reprioritize based on staffing. Updates to the schedule will be made when necessary. All dates and times are approximate and are subject to change at the Departments discretion.

Week of 8/15/16

- 1) Phase II of the **Pleasant Street** Drainage and Outfall Project will commence. Project is scheduled to take approximately 4 weeks. The roadway will be **CLOSED to THRU Traffic. Emergency vehicles will have access.**
- 2) Ditch-line Excavation- **Beech Road** between Route 236 and Goodwin Road (Route 101) continues. Work is scheduled for approximately 2 weeks. **Traffic will be down to one lane.**
- 3) Drainage work in conjunction with Me DOT. **Worcester Road Extension** between Goodwin Road (Route 101) and Route 236. **Goodwin Road will be closed and traffic will be re-routed.** Work is scheduled for approximately 3 days.

Week of 8/22/16

- 1) Placement of shoulder gravel on **Brixham Road** between Goodwin Road (Route 101) and the Town of York Town Line.
- 2) Phase II of the **Pleasant Street** Drainage and Outfall Project continues. Project is scheduled to take approximately 4 weeks. The roadway will be **CLOSED to THRU Traffic. Emergency vehicles will have access.**

Week of 8/29/16

- 1) Phase II of the **Pleasant Street** Drainage and Outfall Project continues. Project is scheduled to take approximately 4 weeks. The roadway will be **CLOSED to THRU Traffic.**
- 2) **Cedar Road** Drainage Improvements. **Traffic will be down to one lane.**

Week of 9/5/16

- 1) Phase II of the **Pleasant Street** Drainage and Outfall Project continues. Project is scheduled to take approximately 4 weeks. The roadway will be **CLOSED to THRU Traffic. Emergency vehicles will have access.**
- 2) Roadway re-construction on **Beech Road** between Route 236 and Goodwin Road (Route 101). Project is scheduled to take approximately 2 weeks. **Traffic will be down to one lane.**

Week of 9/12/16

- 1) **Pleasant Street** Embankment Stabilization Project commences. Project is scheduled to take approximately 2 weeks. The roadway will be **CLOSED** to **THRU Traffic**. **Emergency vehicles will have access.**
- 2) Roadway re-construction on **Beech Road** between Route 236 and Goodwin Road (Route 101). Project is scheduled to take approximately 2 weeks. **Traffic will be down to one lane.**

Week of 9/19/16

- 1) **Pleasant Street** Embankment Stabilization Project continues. Project is scheduled to take approximately 2 weeks. The roadway will be **CLOSED** to **THRU Traffic**. **Emergency vehicles will have access.**
- 2) Pavement reclamation and paving on Cedar Road and Beech between Route 236 and Goodwin Road (Route 101). Paving is scheduled to follow the reclamation during the same week. Weather pending. **Traffic will be down to one lane.**

Week of 9/26/16

- 1) Pavement reclamation and paving on **Pleasant Street** between Main Street and Cross Street. Paving is scheduled to follow reclamation during the same week. Weather pending. The roadway will be **CLOSED** to **THRU Traffic**. **Emergency vehicles will have access.**